

MCHS

Construction Project Update – February 4, 2019

Construction Project Update

- Buildings

- CTE...Interior first floor CMU walls to 95%. Second floor Slab on Deck is completed in area one. Metal Decking for second floor area two is at 85%. Critical second floor corridor CMU scheduled to begin next week.
- CTE...Rain and cold continue to cause delays for project. Updated schedules to be presented at the next monthly meeting.
- HS...Gymnasium West wall was in construction this month along with the locker rooms in Area A-1. Locker rooms in Area A-2 are still waiting on Slab on Grade pours.
- HS...the high school has also suffered weather related delays this last month.

Construction Project Update

- Next 30 days
 - Install decking and Slab on Metal in Area Two Second Floor. Begin critical second floor corridor CMU to joist bearing plates.
 - Continue spray foam insulation and exterior brick on CTE.
 - Begin structural steel installation at Main and Auxiliary Gymnasiums.
 - Continue final grade work on site.
 - Next Progress Meeting is scheduled for February 7, 2019.

East Wall CTE – Industrial Maintenance/Welding



North Wall - Welding



01/31/2019

North Wall Flex Lab – East Wall Construction Trades – Note Foam Insulation Progress



01/31/2019

West Wall Auto Mechanics – Note Brick Progress



01/31/2019

West Wall – Wood Working – Ag Science



Southern Walls – CTE Building



01/31/2019

Area 1 Slab on Deck in progress



01/28/2019

Floor Deck Area 2 – Health Occupations



01/31/2019

Structural Steel for Flex Lab roll up doors



01/31/2019

Structural Steel for Corridor Area 2



View into Flex Lab below



Gymnasium walls in construction



END – Questions?