

MCHS

Construction Project Update – August 2018

Construction Project Update

- Buildings
 - CTE...although progress is being made in some areas (concrete/CMU), the GC continues to battle remedial issues, weather and under-mining of footings.
 - CTE...we are officially behind schedule. Discussions are underway regarding how far behind but 4 weeks would be a conservative estimate.
 - HS...progress has been good with the majority of the work focusing on underground utilities and footings.
 - HS...the high school remains on schedule with fewer performance issues observed.
 - Quality Control...our A&E team and Inspectors continue to push for a higher-level of overall quality.

Construction Project Update

- Site
 - Storm-water pipe install approximately 75% complete
 - Domestic water-line install approximately 50% complete
 - Sanitary-line install approximately 75% complete
 - Excavations, rough-grading and fine grading ongoing. Progress is being made to relocate our extra soil.
 - Retention wall install approximately 75% complete
 - Additional work in place at all of the parking lots and travel road. The site is easier to access.

CTE...Concrete Slab



CTE – Moving to the 2nd Floor with Masonry



HS Building Slab – Wet Conditions

