

MCHS

Construction Project Update – July 2018

Construction Project Update

- Buildings
 - CTE...95% complete with underground electrical and plumbing
 - CTE...100% complete with foundation CMU install and grouting
 - CTE...sub-grade preparation underway for stone at slab
 - HS...footings and foundation CMU install ongoing
 - HS...Underground electrical and plumbing install ongoing

Construction Project Update

- Site
 - Storm-water pipe install approximately 50% complete
 - Domestic water-line install approximately 50% complete
 - Sanitary-line install approximately 50% complete
 - Excavations, rough-grading and fine grading ongoing
 - Retention wall install approximately 50% complete

Retention Wall Installation



Storm-water Line Installation (near ball fields)



HS Footing Excavations

